Customer clarifications and responses

HYPOTHETICAL POST-AWARD HANDOVER - SIMULATION ONLY - NO AWARD HAS BEEN MADE | DEMONSTRATION EXPORT - NOT SUBMISSION READY - NOT APPROVED FOR ANY REAL TENDER | approvals by: test principals in environment 'test'

SYNTHETIC TEST DATA - FICTIONAL CUSTOMER - NOT A REAL TENDER - NOT A MARKET QUOTE - NOT FOR SUBMISSION

Project ID	PRJ-9101
Project name	Dammam Industrial Utilities - Synthetic Tender Closure
Customer	Gulf Process Utilities Co. (FICTIONAL SYNTHETIC CUSTOMER)
Document ID	PRJ-9101-H04
Title	Customer clarifications and responses
Revision	1
Issue date	2027-02-15
Status	Preliminary (SIMULATED HANDOVER)
Author	test-estimator
Reviewer	not yet reviewed
Estimate version	v2
Estimate fingerprint	48d0f9242dc910b7
Template	H-CLARIF@1.0.0
Confidentiality	CONFIDENTIAL (synthetic test data) - no real customer or supplier data

Simulation notice

HYPOTHETICAL POST-AWARD HANDOVER: no award has been made. This pack shows what a project manager would receive if the tender were awarded on the frozen estimate; it creates no commitment.

All query registers

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-001	technical	BOQ item C-013 ('Excavation in hard material (quantity approximate, as required)') uses open wording (as required). Please state the exact scope, extent and responsibility priced under this item.	Open wording leaves scope or quantity undefined; the estimate cannot price it without an assumption.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: the 120 m3 of hard-material excavation is a firm quantity; no further allowance is intended. [SYNTHETIC RESPONSE]		

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-002	technical	BOQ item C-055 ('Fire water tie-in to existing ring main by others (interface to be confirmed)') uses open wording (to be confirmed, by others). Please state the exact scope, extent and responsibility priced under this item.	Open wording leaves scope or quantity undefined; the estimate cannot price it without an assumption.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: the customer provides the tie-in flanges; the contractor supplies and installs three (not two) tie-in assemblies. [SYNTHETIC RESPONSE]	14500	0
TQ-PRJ-9101-003	boq_discrepancy	BOQ item C-071#2 was flagged during import: Item code 'C-071' appears more than once in this file (first at an earlier row); stored as 'C-071#2'. Please confirm the intended item / quantity.	Import validation found a discrepancy.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: the second C-071 line is a BOQ error; the correct total is 14 CCTV cameras on one line. [SYNTHETIC RESPONSE]	7200	0
TQ-PRJ-9101-004	technical	9 BOQ item(s) (C-030, C-031, C-032, C-033, C-037, C-038, C-039, C-041, C-046) cite DWG-PR-001 at revision B but the document register holds revision C. Which revision governs the quantities and scope?	Conflicting revisions between the BOQ and the received document register.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: revision C of DWG-PR-001 governs; it changes no BOQ quantity. [SYNTHETIC RESPONSE]		
TQ-PRJ-9101-005	technical	5 BOQ item(s) (C-060, C-061, C-062, C-063, C-064) cite SPEC-EL-001 at revision A but the document register holds revision 0. Which revision governs the quantities and scope?	Conflicting revisions between the BOQ and the received document register.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-006	technical	14 BOQ item(s) (C-030, C-031, C-032, C-033, C-034, C-035, C-036, C-037, C-038, C-039, C-040, C-041...) cite SPEC-PIPE-001 at revision B but the document register holds revision 0. Which revision governs the quantities and scope?	Conflicting revisions between the BOQ and the received document register.	2027-02-22	Withdrawn			
TQ-PRJ-9101-007	technical	6 BOQ item(s) (C-020, C-021, C-022, C-023, C-024, C-025) cite SPEC-ST-001 at revision B but the document register holds revision 0. Which revision governs the quantities and scope?	Conflicting revisions between the BOQ and the received document register.	2027-02-22	Withdrawn			
TQ-PRJ-9101-008	missing_input	Document DWG-EL-010 (Earthing layout (FICTIONAL)) is required for the tender but has not been received. Please issue it.	A required tender document is missing; dependent scope cannot be assessed.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: drawing DWG-EL-010 revision A is issued with this reply. [SYNTHETIC RESPONSE]		
TQ-PRJ-9101-009	supplier	No approved rate exists for resource SYN-C-045. Request a quotation (RFQ) from suitable suppliers / subcontractors.	SYN-C-045 'SYNTHETIC installed baseline: Transfer pump skid supply (lon': No rate on record.	2027-02-22	Withdrawn			
TQ-PRJ-9101-010	supplier	No approved rate exists for resource SYN-C-046. Request a quotation (RFQ) from suitable suppliers / subcontractors.	SYN-C-046 'SYNTHETIC installed baseline: Stainless steel pipe DN100 sup': No rate on record.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-011	supplier	No approved rate exists for resource SYN-C-047. Request a quotation (RFQ) from suitable suppliers / subcontractors.	SYN-C-047 'SYNTHETIC installed baseline: Pneumatic control valve DN100 ': No rate on record.	2027-02-22	Withdrawn			
TQ-PRJ-9101-012	assumption_confirmation	11 mandatory assumption(s) in 'Commercial terms and payment' need confirmation of the project basis: ASMP-I-001 Commercial pricing method (Missing data); ASMP-I-006 Contingency base (Missing data); ASMP-I-010 Escalation base (Missing data); ASMP-I-015 Foreign exchange rates and date (Missing data); ASMP-I-016 Estimate currency (Missing data); ASMP-I-017 Monetary rounding (Pending human review); ASMP-I-024 Warranty and defects liability period (Missing data); ASMP-I-026 Payment terms (Missing data); ASMP-I-030 Tender validity period (Missing data); ASMP-I-031 Estimate base date (Missing data); ASMP-I-032 Contract form and risk allocation (Missing data).	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			
Query ID	**Register**	**Question**	**Why**	**Due**	**Status**	**Response**	**Cost impact (SAR)**	**Time impact (d)**
TQ-PRJ-9101-013	assumption_confirmation	6 mandatory assumption(s) in	A mandatory assumption has no	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		'Commissioning, testing and handover' need confirmation of the project basis: ASMP-K-001 Inspection and test plan (Missing data); ASMP-K-003 Authority witnessing and approvals (Missing data); ASMP-K-012 Operation and maintenance manuals (Missing data); ASMP-K-013 As-built drawings and BIM handover (Missing data); ASMP-K-016 Warranty and handover obligations (Missing data); ASMP-K-019 Statutory certificates for occupancy (Missing data).	approved value.					
TQ-PRJ-9101-014	assumption_confirmation	2 mandatory assumption(s) in 'Logistics, transport and landed cost' need confirmation of the project basis: ASMP-F-001 Delivery distance and haul route (Missing data); ASMP-F-002 Freight cost basis (Missing data).	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			
Query ID	**Register**	**Question**	**Why**	**Due**	**Status**	**Response**	**Cost impact (SAR)**	**Time impact (d)**
TQ-PRJ-9101-015	assumption_confirmation	6 mandatory assumption(s) in 'Material, labour, plant and equipment rates' need confirmation of the project basis: ASMP-C-001 Material	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		consumption factor basis (Missing data); ASMP-C-002 Wastage inclusion convention (Missing data); ASMP-C-026 Material price validity period (Missing data); ASMP-C-031 Material rate basis - delivered or ex-works (Missing data); ASMP-E-002 Plant hire basis (Missing data); ASMP-E-003 Plant utilisation percentage (Missing data).						
Query ID	**Register**	**Question**	**Why**	**Due**	**Status**	**Response**	**Cost impact (SAR)**	**Time impact (d)**
TQ-PRJ-9101-016	assumption_confirmation	8 mandatory assumption(s) in 'Preliminaries and indirects' need confirmation of the project basis: ASMP-H-001 Indirect cost allocation method (Missing data); ASMP-H-002 Project duration for indirects (Missing data); ASMP-H-003 Project management staff (Missing data); ASMP-H-004 Construction management staff (Missing data); ASMP-H-006 Head office overhead allocation (Missing data); ASMP-H-018 HSE management and personnel (Missing data); ASMP-H-026 Project insurance - contractor's all-risk and third-party (Missing data);	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		ASMP-H-029 Permits, licences and authority fees (Missing data).						
TQ-PRJ-9101-017	assumption_confirmation	9 mandatory assumption(s) in 'Productivity and workforce' need confirmation of the project basis: ASMP-D-001 Paid hours per shift (Missing data); ASMP-D-002 Productive hours per shift (Missing data); ASMP-D-003 Working days per week (Missing data); ASMP-D-004 Working days per month (Missing data); ASMP-D-005 Working hours per day (Missing data); ASMP-D-006 Working calendar and public holidays (Missing data); ASMP-D-012 Crew composition basis (Missing data); ASMP-D-014 Labour rate basis - direct vs subcontract (Missing data); ASMP-D-015 Labour on-cost components (Missing data).	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-018	assumption_confirmation	9 mandatory assumption(s) in 'Quantities and measurement' need confirmation of the project basis: ASMP-B-001 Measurement basis (Missing data); ASMP-B-002 Quantity source	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		(Missing data); ASMP-B-003 Quantity status and completeness (Missing data); ASMP-B-004 Quantity rounding for display and reporting (Pending human review); ASMP-B-006 Unit conversion basis (Missing data); ASMP-B-014 Imported quantity validation rules (Missing data); ASMP-B-015 Imported quantity unit mapping (Missing data); ASMP-B-016 Quantity revision difference handling (Missing data); ASMP-B-019 Gross floor area and area definitions (Missing data).						
Query ID	**Register**	**Question**	**Why**	**Due**	**Status**	**Response**	**Cost impact (SAR)**	**Time impact (d)**
TQ-PRJ-9101-019	assumption_confirmation	8 mandatory assumption(s) in 'Risk and contingency' need confirmation of the project basis: ASMP-L-001 Rate source confidence rule (Missing data); ASMP-L-002 Rate age warning threshold (Pending human review); ASMP-L-004 Design maturity assessment (Missing data); ASMP-L-005 Quantity completeness assessment (Missing data); ASMP-L-010 Unresolved	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		mandatory assumptions blocking issue (Missing data); ASMP-L-014 Overall estimate confidence (Missing data); ASMP-L-016 Confidence of defaults and unverified data (Missing data); ASMP-L-019 Estimator review and approval status (Missing data).						
Query ID	**Register**	**Question**	**Why**	**Due**	**Status**	**Response**	**Cost impact (SAR)**	**Time impact (d)**
TQ-PRJ-9101-020	assumption_confirmation	16 mandatory assumption(s) in 'Scope and design' need confirmation of the project basis: ASMP-A-001 Design stage of estimate basis (Missing data); ASMP-A-002 Drawing register and revision baseline (Missing data); ASMP-A-003 Specification and BOQ revision baseline (Missing data); ASMP-A-004 Date of design information cut-off (Missing data); ASMP-A-005 Scope inclusions statement (Missing data); ASMP-A-006 Scope exclusions statement (Missing data); ASMP-A-008 Scope boundary - enabling and early works (Missing data); ASMP-A-009 Scope boundary - off-site and utility authority works (Missing data); ASMP-A-011	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		Applicable codes and standards (Missing data); ASMP-A-012 Authority requirements affecting scope (Missing data); ASMP-A-014 Design responsibility allocation (Missing data); ASMP-A-017 Interface with other trades and packages (Missing data); ASMP-A-021 Construction duration basis (Missing data); ASMP-G-001 Project region (Missing data); ASMP-G-002 Regional cost adjustment basis (Missing data);						

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-021	assumption_confirmation	10 mandatory assumption(s) in 'Taxes and statutory costs' need confirmation of the project basis: ASMP-J-001 Default tax category (Pending human review); ASMP-J-002 Tax basis of the estimate (Missing data); ASMP-J-003 Applicable tax categories (Missing data); ASMP-J-005 Tax rate effective date (Missing data); ASMP-J-006 Date-sensitive tax rate verification (Missing data); ASMP-J-007 Input tax recoverability (Missing data);	A mandatory assumption has no approved value.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
		ASMP-J-008 Pre-tax cost definition (Missing data); ASMP-J-009 Output tax treatment (Missing data); ASMP-J-010 Final payable amount (Missing data); ASMP-J-016 Tax treatment of subcontractor invoices (Missing data).						
TQ-PRJ-9101-022	technical	The customer documents state the requirement 'quality plan required' inconsistently (ITT-001-4.2: no per ITT-001 section 4.2; SPEC-PIPE-001-1.5: yes per SPEC-PIPE-001 section 1.5). Which statement governs?	Conflicting customer requirements cannot both be priced or complied with.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: a project quality plan IS required; the specification governs over the letter. [SYNTHETIC RESPONSE]		
TQ-PRJ-9101-023	supplier	Confirm delivery for long-lead item LL-PRJ-9101-001 (Transfer pump skids (SYNTHETIC)): lead time 20 weeks against required-on-site 2027-07-15.	Long-lead item drives the programme and must be ordered by a date that supports required-on-site.	2027-02-22	Withdrawn			
TQ-PRJ-9101-024	assumption_confirmation	Activity A-MOB (Mobilisation) has no approved productivity norm. Provide or approve a sourced norm before the duration is relied on.	The programme duration of this activity cannot be calculated from an approved norm.	2027-02-22	Withdrawn			
TQ-PRJ-9101-025	assumption_confirmation	Activity A-NDT (Weld radiography) has no approved productivity norm. Provide or approve a sourced norm before the duration is relied on.	The programme duration of this activity cannot be calculated from an approved norm.	2027-02-22	Withdrawn			

Query ID	Register	Question	Why	Due	Status	Response	Cost impact (SAR)	Time impact (d)
TQ-PRJ-9101-026	assumption_confirmation	Activity A-HYDRO (Hydrotest and flushing) has no approved productivity norm. Provide or approve a sourced norm before the duration is relied on.	The programme duration of this activity cannot be calculated from an approved norm.	2027-02-22	Withdrawn			
TQ-PRJ-9101-027	assumption_confirmation	Activity A-COMM (Testing and commissioning) has no approved productivity norm. Provide or approve a sourced norm before the duration is relied on.	The programme duration of this activity cannot be calculated from an approved norm.	2027-02-22	Withdrawn			
TQ-PRJ-9101-028	assumption_confirmation	Activity A-DEMOB (Demobilisation) has no approved productivity norm. Provide or approve a sourced norm before the duration is relied on.	The programme duration of this activity cannot be calculated from an approved norm.	2027-02-22	Withdrawn			
TQ-PRJ-9101-029	commercial	Please confirm the advance payment, retention percentage and retention release terms applicable to this contract.	Payment terms drive the cash-flow basis (document D13) and financing cost.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: advance 10%, retention 5% (50% released at completion, balance after a 12-month defects period), payment 1 month after certification; performance bond 10%. [SYNTHETIC RESPONSE]		
TQ-PRJ-9101-030	design_interface	Who supplies and fixes the fire-water tie-in flanges at the existing ring main, and who isolates the main during tie-in?	Interface between this package and the existing fire-water system.	2027-02-22	Closed	SYNTHETIC CUSTOMER RESPONSE: the customer supplies the tie-in flanges and isolates the ring main; the contractor supplies and installs the tie-in assemblies. [SYNTHETIC RESPONSE]		

Assumptions, exclusions and limitations

- Quantities are human-measured BOQ quantities; the application does not measure drawings.
- Figures are taken from frozen estimate version v2 (fingerprint 48d0f9242dc910b7).
- SYNTHETIC / DEMONSTRATION data: rates, quotations, productivity norms, customer and responses are fictional test inputs, not market evidence.
- Simulated handover: owners, dates and obligations shown are those recorded in the registers; none is invented.