Construction programme and milestones

DEMONSTRATION EXPORT - NOT SUBMISSION READY - NOT APPROVED FOR ANY REAL TENDER | approvals by: test principals in environment 'test'

SYNTHETIC TEST DATA - FICTIONAL CUSTOMER - NOT A REAL TENDER - NOT A MARKET QUOTE - NOT FOR SUBMISSION

Project ID	PRJ-9101
Project name	Dammam Industrial Utilities - Synthetic Tender Closure
Customer	Gulf Process Utilities Co. (FICTIONAL SYNTHETIC CUSTOMER)
Document ID	PRJ-9101-D19
Title	Construction programme and milestones
Revision	2
Issue date	2027-02-15
Status	Preliminary (DEMONSTRATION)
Author	test-estimator
Reviewer	not yet reviewed
Estimate version	v2
Estimate fingerprint	48d0f9242dc910b7
Template	T-PROGRAMME@1.0.0
Confidentiality	CONFIDENTIAL (synthetic test data) - no real customer or supplier data

Programme summary

Item	Value
Baseline	v2 (Approved)
Workforce profile	Mid-sized crew (SYNTHETIC) (mid)
Unconstrained duration (working days)	37
Dependency-constrained	196
Procurement-constrained	196
Resource-constrained (baseline)	231
Calendar days	327
Start	2027-03-07
Finish	2028-01-27
Critical path	A-MOB > A-EXC > A-FORM > A-POUR > A-SUPP > A-PIPE100 > A-WELD > A-NDT > A-HYDRO > A-COAT > A-COMM > A-DEMOB
Claim	PROVISIONAL - NOT FOR RELIANCE: synthetic test inputs

Work calendar used (never assumed)

Item	Value
Start date	2027-03-07
Working weekdays (0=Mon)	[0, 1, 2, 3, 6]
Standard hours per day	8
Reduced-hour windows	[{"frm": "2027-04-04", "to": "2027-04-29", "hours": "6"}]
Shutdowns	[{"frm": "2027-05-16", "to": "2027-05-18"}]
Holidays	["2027-03-30"]
Calendar confirmed	True

Activities (working-day indices from project start)

Code	Activity	Status	Labour hours	Unconstrained wd	Start	Finish	Resource delay	Float	Critical	Constraint
A-MOB	Mobilisation	OK	0.00	5	0	0	0	0	CRITICAL	
A-EXC	Trench excavation	OK	255.00	8	0	15	0	0	CRITICAL	resource-limited
A-EXCH	Hard-material excavation	OK	180.00	10	43	53	30	173		resource-limited
A-SHORE	Trench shoring	OK	240.00	10	0	10	0	181		
A-FORM	Pipe-rack formwork	OK	615.00	11	15	28	2	0	CRITICAL	
A-REBAR	Pipe-rack reinforcement	OK	460.00	8	28	39	15	3		resource-limited
A-POUR	Pipe-rack concrete	OK	192.00	11	39	50	15	0	CRITICAL	
A-STEEL	Pipe-rack steel erection	OK	403.20	6	53	65	18	7		resource-limited
A-SUPP	Pipe support fabrication	OK	230.40	13	50	63	15	0	CRITICAL	
A-PUMP	Pump skid setting	OK	96.00	4	155	159	69	53		resource-limited
A-PIPE100	Pipe installation DN100	OK	2600.00	37	65	102	17	0	CRITICAL	
A-PIPE50	Pipe installation DN50	OK	775.00	17	102	119	54	20		resource-limited
A-WELD	Butt welding	OK	1920.00	36	119	155	34	0	CRITICAL	

Code	Activity	Status	Labour hours	Unconstrained wd	Start	Finish	Resource delay	Float	Critical	Constraint
A-NDT	Weld radiography	OK	260.00	22	155	177	34	0	CRITICAL	
A-HYDRO	Hydrotest and flushing	OK	0.00	8	177	185	34	0	CRITICAL	
A-BACK	Backfill	OK	144.00	8	185	193	34	20		
A-ROAD	Road reinstatement	OK	120.00	4	217	221	58	20		resource-limited
A-COAT	Coating	OK	760.00	32	185	217	34	0	CRITICAL	
A-TRAY	Cable tray	OK	480.00	20	65	85	24	102		
A-CABLE	Cable pulling	OK	480.00	20	85	105	24	102		
A-ELV	Fibre backbone	OK	144.00	12	85	97	24	110		
A-COMM	Testing and commissioning	OK	0.00	10	221	231	38	0	CRITICAL	
A-DEMOB	Demobilisation	OK	0.00	3	231	231	35	0	CRITICAL	

Gaps affecting the programme

Activity	Kind	Detail
A-EXC	NORM_EVIDENCE_SYNTHETIC	norm N-EXC v1: evidence 'synthetic'
A-EXCH	NORM_EVIDENCE_SYNTHETIC	norm N-EXCH v1: evidence 'synthetic'
A-SHORE	NORM_EVIDENCE_SYNTHETIC	norm N-SHORE v1: evidence 'synthetic'
A-FORM	NORM_EVIDENCE_SYNTHETIC	norm N-FORM v1: evidence 'synthetic'
A-REBAR	NORM_EVIDENCE_SYNTHETIC	norm N-REBAR v1: evidence 'synthetic'
A-POUR	NORM_EVIDENCE_SYNTHETIC	norm N-POUR v1: evidence 'synthetic'
A-STEEL	NORM_EVIDENCE_SYNTHETIC	norm N-STEEL v1: evidence 'synthetic'
A-SUPP	NORM_EVIDENCE_SYNTHETIC	norm N-SUPP v1: evidence 'synthetic'
A-PUMP	NORM_EVIDENCE_SYNTHETIC	norm N-PUMP v1: evidence 'synthetic'
A-PIPE100	NORM_EVIDENCE_SYNTHETIC	norm N-PIPE v1: evidence 'synthetic'
A-PIPE50	NORM_EVIDENCE_SYNTHETIC	norm N-PIPE v1: evidence 'synthetic'
A-WELD	NORM_EVIDENCE_SYNTHETIC	norm N-WELD v1: evidence 'synthetic'
A-NDT	NORM_EVIDENCE_SYNTHETIC	norm N-NDT v1: evidence 'synthetic'
A-BACK	NORM_EVIDENCE_SYNTHETIC	norm N-BACK v1: evidence 'synthetic'
A-ROAD	NORM_EVIDENCE_SYNTHETIC	norm N-ROAD v1: evidence 'synthetic'
A-COAT	NORM_EVIDENCE_SYNTHETIC	norm N-COAT v1: evidence 'synthetic'

Activity	Kind	Detail
A-TRAY	NORM_EVIDENCE_SYNTHETIC	norm N-TRAY v1: evidence 'synthetic'
A-CABLE	NORM_EVIDENCE_SYNTHETIC	norm N-CABLE v1: evidence 'synthetic'
A-ELV	NORM_EVIDENCE_SYNTHETIC	norm N-FIBRE v1: evidence 'synthetic'

Assumptions, exclusions and limitations

- Quantities are human-measured BOQ quantities; the application does not measure drawings.
- Figures are taken from frozen estimate version v2 (fingerprint 48d0f9242dc910b7).
- SYNTHETIC / DEMONSTRATION data: rates, quotations, productivity norms, customer and responses are fictional test inputs, not market evidence.
- Durations come from productivity norms; any norm that is not Approved, or any synthetic norm, makes the programme provisional.

Source references

- Frozen estimate version v2 (fingerprint 48d0f9242dc910b7), totals and pricing schedule
- Registers in the application database (see document D33 for received documents, D08 for assumptions, D25 for queries)